BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 1117

Date : 20/09/18

1. Customer's Name and Address with Telephone No. : BBMP Drilling Borewell at Doddabawasadra Lakepark

2. Well Location : West Gate

3. Total Well Depth / Drilled in Ft. : 0 - 1,300 ft

4. Casing Erected in Ft. : 0 - 380 ft

5. Water Struck at the Depth of : 700

6. Total Yield (Measuring method "V" Norch : 6 ½ / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Loose Soil

8. At the Depth of : 0 - 1,300 ft

9. Recommended to use Jet Pump / Air Compressor ✓ / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

Asst. Executive Engineer
Project Division
Yelahanka Zone

Water Diviner

ಸಮೃದ್ಧಿ

॥ ಶ್ರೀ ಗಂಗಮ್ಮ ಕೃಪಾ ॥

Smt. Kavitha Singh
Mob : 9964702826

Samrudhi Ground Water Consultant

46, Gangamma Temple Street, Near Gangamma Temple, Malleshwaram, Bangalore-03.

Ref. :.....

Date :3/07/18.....

REPORT ON GROUND WATER INVESTIGATION

Name BBMP Project

Address Doddabasavanbra Lake park West Gate

Location West Gate

Topography

Soil Type Red Soil

Rock Type Black Rock

Nos.

RECOMMENDATIONS

Depth 0 to 1300 ft

Casing 350ft to 400ft

Yield 6 1/2

Aquifers

Remarks Good (2½ inch water)

Note : The Survey was carried out by this divining / Geophysical method of Surveying is with our good knowledge and experience, However no guarantee of water will be given

ನೀರು ಅತ್ಯಮೂಲ್ಯ, ಅದನ್ನು ಸಂರಕ್ಷಿಸಿ... Water is precious, Conserve it... ಗಿಡ ಬೆಳೆಸಿ, ಮರಗಳನ್ನು ಉಳಿಸಿ

Asst. Executive Engineer
Project Division
Yelahanka

Smt. Kavitha Singh
Water Diviner